

## **Pre-installation Checklist**

_			
	1.5.000	tou incto	
		TOT IIISIA	
COLIG	11616113	for instal	nation.

1.	The ambient tem	ıperature : 5 °C -	35 °C, and the	relative humid	ity:≤ 85%.
----	-----------------	--------------------	----------------	----------------	------------

- The laboratory should be free of violent vibration, airflow, strong electromagnetism and corrosive gases.
- Equip the laboratory with proper work surface: 700mm (W)×2000 mm(L)×600mm(H).
- Equip the laboratory with stable power supply of 220 V ± 22 V / 50 ± 1 Hz (grounded well). Heating power ≤ 1.5 kW.

Reserve locations for one air switch and one three-core socket.

## Preparation:

- Dryer: Silica gel, 1 Bottle.
- Absorbent cotton (medical).
- Standard coal samples in which all kinds of moisture content are contained.
- Prepare one desicator.